

SECRET

21 SEP 1983

REAL ESTATE AND CONSTRUCTION DIVISION WEEKLY REPORT  
FOR PERIOD ENDING 21 SEPTEMBER 1983

1. Progress Report Tasks Assigned by the DCI/DDCI:

None

2. Items or Events of Major Interest that have Occurred During the Preceding Week:

25X1 a. [ ] - HVAC Improvements - Work has been completed on  
25X1 up-grading 2 of 22 heating, ventilating, and air-conditioning systems  
25X1 at [ ] to accommodate the installation of new electronic office  
equipment. This up-grade work consisted of the installation of new  
air-balancing dampers in the duct work and taping of the duct work  
joints as required. Work on one system was completed by an out-  
side contractor, and work on the second system was completed by a  
25X1 [ ] crew working out of HEB.

25X1 A cost comparison of two systems has indicated that completion  
25X1 of the work on the remaining systems by the [ ] in lieu of  
25X1 an outside contractor would save the government approximately  
\$47,000. [ ]

25X1 [ ]  
25X1 [ ]  
SECRET

SECRET

REAL ESTATE AND CONSTRUCTION DIVISION WEEKLY REPORT FOR PERIOD  
ENDING 21 SEPTEMBER 1983

25X1

[Redacted]

25X1

f. Emergency Generator - [Redacted] - The disassembly of the engine sufficient to determine the extent of the damage was completed on Saturday, 17 September 1983. There are cracks in both cylinder heads and one cylinder liner. The cylinder with the cracked liner is sufficiently deformed that its bottom requires a boring operation prior to the installation of an oversized liner.

25X1

25X1

25X1

The engine was removed on Sunday, 18 September 1983, [Redacted]  
[Redacted] and taken to their shop. [Redacted]

25X1

[Redacted]

3. Significant Events Anticipated During the Coming Week:

None

25X1

[Redacted]

SECRET